

July 12, 2020

Below is the updated schedule through 7/16. It is purposely not too aggressive to allow us to work through the logistics. Fridays and week-ends are for making up any weather delays. We'll generate the next schedule next week-end. It is still my hope to finish by the end of the month but that will depend on upcoming weather. The Island West main road will be last, possibly being done via one-way traffic or at night. Call me anytime with issues.

Reminder:

We will do ½ of roadways at a time with pull-ins on the side we are working, to allow traffic passage.

Flag men will be on site.

We will place notices at impacted homes the day before, starting Monday, 13th.

Typically work will start at 9 AM and stop by 1:00 to hopefully allow opening the roadway by dark. This will be controlled by humidity conditions and will have to be site determined.

In the event of wet conditions, schedule will be moved to the next dry day and you will be notified.

K C will be the on-site contact (843) 540-9120. My number is below.

Schedule:

Tuesday 7/14 1/2 Island West Court; 1/2 Daniels Island Way Tee section

Wednesday 15 Balance of IW Court; Balance of Daniels Island Way Tee; 1/2 of Daniels Island Way straight in

Thursday 16 Balance of Daniels Island Way (straight) in; 1/2 Sea Island Drive

Mike

Michael Jukofsky, General Manager

M A J Enterprises Inc.

374-P Spanish Wells Road

P.O Box 21564

Hilton Head Island, SC 29925